## Gordie Howe International Bridge Construction Activities - Canada

## Week of December 5, 2022

## Canadian Port of Entry (POE)

- · Completed the roof on the Energy building and continued installing hydronics and the main switch.
- Installation continues for the control rough-ins, the final roof, hydronics, interior plumbing, electrical, HVAC, and fire suppression rough-ins as well as the parapet wood framing for the Maintenance building.
- Underground utilities and slab on grade work is being completed on the Main building. Crews are also continuing blocked walls and framing work on both the first and second floors as well as the installation of precast panels, the curtain wall, interior plumbing, electrical, HVAC, controls, and fire suppression rough-ins.
- Structural steel erection continues for the Primary Inspection Lane Canopy.
- Work is underway on the door frame and security mesh installation continues for the Client Processing building.
- Retaining wall installation continues at the east gateway.
- · Commenced block walls for the Tolling building.
- The utilities team continued installing storm drainage piping, block retaining wall at the existing West pond and began the CIP pond wall.

## **Canadian Bridge site**

- The deck team performed the stitch pour and continued rebar work.
- · Approach and back span activities are ongoing.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

