Gordie Howe International Bridge Construction Activities - Canada

Week of March 23, 2020

Canadian Port of Entry

• Crews are well into wick drain installation with approximately 67,000 complete out of 150,000.

• 600,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15000 truckloads.

• 600,000 Metric tonnes of engineered fill and surcharge material has been placed of Feb 28th.

Canadian Bridge site

- Work continues with the installation of the Casing for the Side Span Drilled Shafts.
- Continue the assembly of the tower crane elements within the foundation.
- Work continues with the installation of the casing for the side span drilled shafts.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

