Gordie Howe International Bridge Construction Activities - Canada

Week of March 9, 2020

Canadian Port of Entry

- Crews are well into wick drain installation with approx. 60,000 complete out of 150,000.
- Surcharge (combo of sand and granular) activities have started and material is being delivered by over 200 trucks per day.
- 600,000 Metric tonnes of engineered fill and surcharge material has been placed of Feb 28th.

Canadian Bridge site

- Work continues with the installation of the Casing for the Side Span Drilled Shafts.
- Continue the assembly of the Tower Crane elements within the foundation.
- Work continues with the installation of the casing for the side span drilled shafts.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

