

Gordie Howe International Bridge

Construction Activities - Canada

Week of March 28, 2022

Canadian Port of Entry (POE)

- Crews complete slab on grade preparations and continue block wall, interior plumbing, electrical and HVAC rough-in work for the maintenance building.
- Structural steel activities, underground plumbing, backfilling activities as well as second-floor and third-floor hangar installation work continues for the main building.
- Structural steel erection is being completed and slab on grade preparation work begins for the secondary inspection building.
- Slab on grade preparations and underground service work is taking place on the client processing building.
- Reinforcing steel, formwork for pier foundations and booths as well as placement of concrete for footings and booth walls continue for primary inspection lanes.
- Footing and wall formwork and reinforcing steel and concrete placement for the footings and foundations continue for the tolling building.
- Toll plaza pier and booth foundation excavation is being completed and work begins on reinforcing steel for the piers.

Canadian Bridge site

- Modifications continue to the tower jump forms.
- Concrete, rebar and formwork continue in the transition area from tower legs to pylon head.
- Concrete, rebar and formwork continue for side span pier work.
- Approach bridge pile driving continues this week.
- Preparations continue for pier table steel erection work.



Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

