# **GORDIE HOWE INTERNATIONAL BRIDGE**

## Construction Activities: Canada

### Week of July 1, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



### **Construction Activities**

#### **CAN POE**

·Crews will continue surveying and begin CCTV inspection of sewers. Crews will continue to install erosion and sediment controls as necessary, establish construction entrances/exits, and prepare for wick drain installation for end of July and surcharging/earth works to start after that. Construction of the site offices is now complete, and staff have relocated.

#### **CAN Bridge**

• Test drilled shaft at the Canadian Side is finished. Integrity testing and bidirectional test will be performed along next weeks. Installation of the anchor blocks for the seawall solution.