


GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: United States

Week of July 1, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



Construction Activities

US POE

· Clearing is almost complete. DTE will decommission the remaining poles this week. Grubbing is ongoing and will be followed by site grading. Demolition of sidewalks has started and a temporary detention basin was built. Assembly of site offices will be complete by mid-July

US Bridge

· BNA and their deep foundation subcontractor, Malcolm Drilling, successfully completed the installation of the US Test Drilled Shaft last week. This is the first major scope of construction on the job and is a critical step in finalizing the Main Span tower foundation design. Once the concrete is strong enough for testing, BNAs foundation subcontractor anticipates performing the O-cell test during the week of July 1. This test comprises of four massive hydraulic jacks at the very bottom of the test shaft to measure the load resistance of the bedrock. Upon completion of this test, BNA designers will finalize the tower foundation so that work can commence later this summer.

GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: United States

Week of July 1, 2019



Traffic updates

As construction of the Michigan Interchange begins, Bridging North America will temporarily implement the following partial road closures for test holes:

- The northbound lane and shoulder of West End Street between Fort Street to 500' south of Fort Street will be closed July 1, 2019 and July 2, 2019, from 7 a.m. to 6 p.m. daily.
- The right eastbound lane of Clark Street between Jefferson Street to 500' west of Jefferson Street will be closed July 1, 2019, from 7 a.m. to 6 p.m.
- The right westbound lane of Clark Street between Jefferson Street to 500' west of Jefferson Street will be closed July 1, 2019, from 7 a.m. – 6 p.m.
- The right northbound lane of Jefferson Avenue between Clark Street to 500' south of Clark Street will be closed July 1, 2019, from 7 a.m. – 6 p.m.
- The right southbound lane of Jefferson Avenue between Clark Street to 500' south of Clark Street will be closed July 1, 2019, from 7 a.m. – 6 p.m.
- The left eastbound lane of Clark Street between Jefferson Street to 500' west of Jefferson Street will be closed on July 2, 2019, from 7 am. – 6 p.m.
- The left westbound lane of Clark Street between Jefferson Street to 500' west of Jefferson Street will be closed on July 2, 2019, from 7 am. – 6 p.m.
- The left northbound lane of Jefferson Avenue between Clark Street to 500' south of Clark Street will be closed on July 2, 2019, from 7 am. – 6 p.m.
- The left southbound lane of Jefferson Avenue between Clark Street to 500' south of Clark Street will be closed on July 2, 2019, from 7 am. – 6 p.m.
- Detour routes have not been provided for access around the construction zone.

SUE (sub-surface utility exploration) work will be complete mid-July. Utilities relocation work by the WDBA is ongoing also.

