


GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: United States

Week of July 8, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



Construction Activities

US POE

· Clearing is almost complete. DTE will decommission the remaining poles this week. Grubbing is ongoing and will be followed by site grading. Demolition of sidewalks has started, and a temporary detention basin was built. Assembly of site offices will be complete by mid-July.

US Bridge

· BNA and their deep foundation subcontractor, Malcolm Drilling, successfully completed the O-cell test on July 3. This test comprises of four massive hydraulic jacks at the very bottom of the test shaft to measure the load resistance of the bedrock. Upon completion of this test, BNA designers will finalize the tower foundation so that work can commence later this summer.



GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: United States

Week of July 8, 2019



Traffic updates

As construction of the Michigan Interchange begins, Bridging North America will temporarily implement the following partial road closures for test holes:

- The right lane and right shoulder of eastbound Fort Street between West End Street to All Saints Street will be closed July 10, 2019, from 7 a.m. to 6 p.m.
- The right lane and right shoulder of southbound Military Street between Fort Street to Hussar Street will be closed July 11, 2019, from 7 a.m. to 6 p.m.
- The right lane and right shoulder of northbound Military Street between Hussar Street to Fort Street will be closed July 12, 2019, from 7 a.m. to 6 p.m.

Detour routes have not been provided for access around the construction zone.

SUE (sub-surface utility exploration) work will be complete mid-July. Utilities relocation work by the WDBA is ongoing also.

