


# GORDIE HOWE INTERNATIONAL BRIDGE

## Construction Activities: Canada

### Week of November 11, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



### Construction Activities - What you need to know

#### CAN POE

- Crews are well into wick drain installation with approx. 40,000 complete out of 150,000 and this will carry into the new year. Surcharge activities will start mid-November. Site construction fencing around the inside curb of the PAR will be complete by mid-Nov.

#### CAN Bridge

- BNA is currently working on the production shafts. For the north footing, 4 shafts have been poured and one more is being poured today and work has started on the one remaining. For the south footing, 3 have been poured and 3 are remaining.

A temporary crossing over the ditch has been developed to access the Side Span area to start the construction of the drilled shafts there next week.