

# Gordie Howe International Bridge

## Construction Activities - Canada

Week of September 16, 2024

### Road Closure

#### Sandwich Street

- Starting April 29, 2024, Bridging North America will implement temporary lane closures on Sandwich Street between the Essex Terminal Railway easement (ETR) tracks and Ojibway Parkway. Two-way traffic will be maintained at all times. Construction will occur 7 am to 7 pm.
  - This work will allow crews to remove old concrete and reinstall pavement, curbs, sidewalks, driveway aprons, etc. and install granular base and asphalt pavement for Multi-use Trail. Businesses will have driveway access at all times.
- Starting June 12, 2024, and lasting approximately six months, Bridging North America will have rolling full closures of Sandwich Street in place, within active construction zones to ensure the safety of the construction crews currently undertaking the work.
  - These closures will allow for crews to complete reconstruction work.
  - Construction activities will continue to take place in the following segments:
    - Chappell Avenue to Prince Road
    - Prince Road to South Street
    - South Street to Brock Street
    - Brock Street to Chewett Street.
  - Traffic is being detoured around the active work zone as follows:
    - All truck traffic will use Russell Street for both directions of travel.
    - All non-truck traffic will use Peter Street for northbound travel and Russell Street for southbound travel.
- During construction, parking on Sandwich Street will not be permitted but available on side streets and outside active work areas. Active work areas will be marked with temporary “no parking” signage.
- For more information about active road closures, we encourage you to visit the project website at [GordieHoweInternationalBridge.com](http://GordieHoweInternationalBridge.com)

# Gordie Howe International Bridge

## Construction Activities - Canada

Week of September 16, 2024

### Construction Activities

#### Canadian Port of Entry (POE)

- Construction activities remain ongoing for interior and exterior components of the buildings and structures.
- This week, activities include road profiling, landscaping and paving. Crews also completed the secondary inspection canopy roof.

#### Canadian Bridge site

- The Canadian bridge tower has reached its full height of 220 metres/722 feet.
- The two sides of the bridge deck are now connected over the Detroit River.
- All stay cables have been installed. Post tensioning of the stay cables is currently underway.
- Approach and back span activities are ongoing.


For more information about the Gordie Howe International Bridge project:

 [www.GordieHoweInternationalBridge.com](http://www.GordieHoweInternationalBridge.com)

 [www.facebook.com/GordieHoweBridge](https://www.facebook.com/GordieHoweBridge)

 [info@wdbridge.com](mailto:info@wdbridge.com)

 [www.linkedin.com/company/wdba-apwd](https://www.linkedin.com/company/wdba-apwd)

 1-844-322-1773

 [www.youtube.com/GordieHoweBridge](https://www.youtube.com/GordieHoweBridge)