

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of July 25, 2022**

### **Canadian Port of Entry (POE)**

- Interior plumbing, electrical and HVAC rough-ins continue for the maintenance building as well as the priming of the interior precast panels, framing of interior partitions and prep work for the roofing installation.
- Underground utility and slab on grade preparations continue for the main building, while multiple concrete slab on deck placements are completed.
- Slab on grade preparations continue for the secondary inspection building.
- Reinforcing steel and formwork for the pier foundations continue for the secondary inspection canopy.
- Mechanical and electrical rough-in work is now underway for the client processing building as work continues on the interior partition layout.
- Structural steel erection continues for the primary inspection lane canopy.
- Structural steel work continues for the tolling building.
- Backfill activities continue for the tolling plaza as teams continue hauling off excess material.
- Subdrain work continues in the inbound traffic area.
- Underground utility work is ongoing.

### **Canadian Bridge site**

- Rebar activities continue for the upper cross beam in the transition area of the tower legs.
- Girder, soffit and floor beam installation continue for the temporary bent.
- Concrete, rebar and formwork continue for anchor piers.
- Pile driving is being completed for the approach bridge.
- Foundation, rebar and formwork continue for the approach bridge.
- CanAm steel for the bridge deck and anchor boxes continue to arrive on site.



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

