

Gordie Howe International Bridge

Construction Activities - Canada

Week of March 21, 2022

Canadian Port of Entry (POE)

- Crews continue slab on grade preparations as well as fireproofing and caulking activities while completing the block walls for the maintenance building.
- Structural steel activities, underground plumbing work and second-floor hangar installation continue for the main building.
- Structural steel erection is being completed for the secondary inspection building.
- Footing placement is being completed as foundation work continues for the tolling building.
- Toll canopy excavation work is ongoing.
- Work continues on the sanitary sewer installation, watermain activities and dry utilities installation.

Canadian Bridge site

- Modifications continue to the tower jump forms.
- Concrete, rebar and formwork continue in the transition area from tower legs to pylon head.
- Concrete, rebar and formwork continue for side span pier work.
- Approach bridge pile driving continues this week.
- Pier table steel is being prepared.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

