

Gordie Howe International Bridge

Construction Activities - Canada

Week of August 10, 2020

Canadian Port of Entry

- Wick drain installation continues with approximately 130,000 complete out of the estimated 133,000 (2.3 million linear meters)
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

Canadian Bridge site

- Concrete pour in the north footing is complete in the first of three levels
- Continued work on the south tower footing



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com |
www.gordiehoweinternationalbridge.com

