

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of August 31, 2020**

### **Canadian Port of Entry**

- Wick drain installation continues with approximately 130,000 complete out of the estimated 133,000 (2.3 million linear meters)
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

### **Canadian Bridge site**

- Concrete pour in the north footing is complete in the first of three levels
- Continued work on the south tower footing



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

